

工事名：令和6年度鹿児島港（鴨池中央港区）臨港道路橋梁下部工（P1）工事

2週間作業予定表



支保工設置

井筒内に水圧等から耐えるための支保工(鋼材)を設置します。

A 3D rendering of the temporary support structure (shoring) for the bridge pier. The structure is a large, rectangular frame made of steel, designed to support the pier during construction. The rendering shows the structure being installed in the water, with a crane barge positioned next to it. The text "支保工設置" (Shoring Installation) is at the top, and "井筒内に水圧等から耐えるための支保工(鋼材)を設置します。" (We will install temporary support structure (steel) to withstand water pressure etc. inside the well.) is at the bottom.

月日	曜日	作業予定	作業船の係留場所	月日	曜日	作業予定	作業船の係留場所
8/25	(月)	船舶整備	木材港	9/1	(月)	支保工設置	P1橋脚
8/26	(火)	船舶整備	木材港	9/2	(火)	支保工設置	P1橋脚
8/27	(水)	船舶整備	木材港	9/3	(水)	支保工設置	P1橋脚
8/28	(木)	船舶整備	木材港	9/4	(木)	支保工設置	P1橋脚
8/29	(金)	船舶整備	木材港	9/5	(金)	支保工設置	P1橋脚
8/30	(土)	休 工	木材港	9/6	(土)	休 工	南港
8/31	(日)	休 工	木材港	9/7	(日)	休 工	南港
備考		天候等により作業内容・作業日・係留場所が変更となる場合があります。					

連絡先：みらい建設工業(株) （099-814-9170）